

Minutes of the DDC meeting for the month of February, 2026 in respect of Bongaigaon district

Subject	Minutes of the Meeting of District Development Committee
Date & Time	27th Feb, 2026
Venue	Conference Hall of D.C Office, Bongaigaon
Participants	Annexure-1.1
Absentees	Annexure-1.2

The meeting was chaired by Sri Dibakar Nath, IAS, District Commissioner, Bongaigaon . He welcomed all the officials present in the meeting.

The House then reviewed the progress of schemes implemented by different departments.

Sl No .	Name of Department	Discussion	Action to be taken
1	PWD(Roads)	<p><u>PWD Roads :</u></p> <p>1. PMGSY - The E.E, PWD Roads Division, Bongaigaon informed that all the works taken up under PMGSY- II and PMGSY-III has been completed. It was also informed that he has received new sanction under PMGSY and the works will be executed soon.</p>	EE, PWD(Roads)

	<ol style="list-style-type: none">2. Mukhya Mantrir Unnoto Paki path Nirman Aachani, 2024-25 - It was informed that altogether 8 Packages with total length covering 15.45 Km has been take up under the scheme and as on date 5 nos. of packages have been completed covering 8.25 Km.3. Mukhya Mantrir Paki path Nirman Aachani, 2023-24 - The E.E, PWD Roads Division, Bongaigaon informed that altogether 13 Packages with total length covering 42.295 Km has been take up under the scheme and as on date 6 nos. of packages have been completed covering 23.035 Km.4. Mukhya Mantrir Nagariya Paki Path Nirman Aachani , 2023-24 - progress = 80%. The E.E, PWD Roads Division, Bongaigaon informed that 8 nos. of packages covering total length 24.59 Km has been taken up under the scheme and the same is likely to be completed by March'2026.5. RIDF- XXV, 2019-20 - The E.E, PWD Roads Division, Bongaigaon informed that the work will be completed within 15 days.6. The DC, Bongaigaon directed the E.E, PWD Roads Division, Bongaigaon to submit reports in change format showing LAC wise break-up of schemes, starting point and destination point of the scheme with total length of the road along with remarks for slow progress etc. in the remark column in respect of all schemes being executed by the department in Bongaigaon District.7. SOPD (G), 2020-21- It was reported that altogether 82 nos. of works were taken up under the Project and as on date 81 nos. of works has been completed. They have moved higher authority for termination of remaining 1	
--	--	--

		<p>no. of project.</p> <p>8. Signature Project 2018-19 - One no. of scheme which includes const. of 9.50 km of roads 03 nos. of bridges. It is reported that as on date const. of 5.50 Km of road and 02 nos. of bridges has been completed.</p> <p>9. Asom Mala Project, 2022-23 - It was reported that one no. of project covering a total length of 36.812 Km has been taken up under the Project. The progress of work is 54%. The district Commissioner, Bongaigaon suggested the E.E, PWD Roads Division, Bongaigaon to mention in details the status of the scheme showing the starting point and destination point of the scheme with total length of the road along with remarks in the ppt for providing a clear picture of the scheme.</p> <p>10. Assam Resilient Rural Bridge Program (ARRBP), 2024-25 - The E.E, PWD Roads Division, Bongaigaon informed that under the Program, construction of 02 nos. of Bridges has been taken up and the same will be completed by March/2026.</p>	
2	PWD(Bldg)	<p>1. Const. of New Engineering college at Bongaigaon - Progress = 90%. The E.E, PWD (Bldg), Bongaigaon informed that Electrical works and finishing works are going on and the work in all respect will be completed soon.</p> <p>2. The DDC, Bongaigaon requested the E.E, PWD (Bldg), Bongaigaon to shows photographs all important works in PPT submitted against monthly progress report.</p> <p>3. Proposed Chilarai District Stadium at Bongaigaon, Assam - Progress = 5%. It</p>	EE, PWD (Bldg)

		<p>was reported that the work started recently and at present the works related to Earth Filling, const. of Boundary Wall and Swimming pool is going on.</p> <ol style="list-style-type: none">4. Const. of Mini Stadium at Borsongaon - Progress = 66%. At present the construction of the stadium has been stopped due to Court case. The DDC, Bongaigaon suggested the E.E, PWD (Bldg), Bongaigaon to pursue higher authority for permission to restart the work in order to timely completion of the work.5. Const. of Campus drain, Internal path, Earth filling at Pandit Deendayal Upadhy Adarsha Mahavidyalaya, Tulungia - Progress = 69%. The DDC, Bongaigaon requested the E.E, PWD (Bldg), Bongaigaon to submit the copy of proposed drawing of the scheme along with photographs.6. While reviewing the progress of the scheme viz. Infrastructure development of Secondary Schools taken up under RIDF various component, it was resolved that the E.E, PWD (Bldg), Bongaigaon will give extra emphasis for timely completion of works related to schools.7. Infrastructure for New Medical College & Hospital at Bongaigaon - Progress = 83.10%. On query, the E.E, PWD (Bldg), Bongaigaon reported that the finishing works are going on. It was also informed that installation of Transformer has been done and they had moved competent authority for issuance of Safety Certificate. Further, it was informed that the instruments for the said Medical College and Hospital are yet to be received.8. Const. of Integrated Deputy Commissioner, Office, Bongaigaon - Progress= 95%. The E.E, PWD (Bldg), Bongaigaon informed that as on date beside some minor works, mainly external electrification works remain pending. The DC,	
--	--	---	--

		<p>Bongaigaon requested the AGM APDCL to submit a report on the present status of external electrification. Further, it was informed that the furniture for the upcoming D.C's office has been arrived.</p> <p>9. Development of ECO park and water body adjacent to Eco Park in the line of Accoland at Bongaigaon Town - Progress 100%. The Chairman requested the E.E, PWD (Bldg), Bongaigaon to convene a meeting on 7th March'2026 for finalisation of Vendor and Commissioning of the Park.</p> <p>10. On query from the Chair regarding problems, the E.E, PWD (Bldg), Bongaigaon informed that an approach road is needed to connect the Model Residential school. Beside, the drainage system of Engineering College is urgently needed to be addressed.</p>	
3	APDCL	<p>1. Revamped Distribution Sector Scheme (RDSS) -The AGM, APDCL, Bongaigaon informed that under the scheme Implementation of HVDS, Bifurcation of feeders, Reconductoring of existing HT feeders is going on and as on date the physical progress of the scheme is 75% and the schedule date fixed for completion of the work is December'2026.</p> <p>2. Assam Distribution System Enhanced and Loss Reduction Projects funded by AIIB - It was informed that construction of 03 nos. of new Sub-Station viz. Borigaon, Jelkajhar and Salbari have been taken up under the Project and as on date Charging process of Borigaon and Jelkajhar has been completed.</p> <p>Further, on query, it was reported that altogether 10 nos. of Sub- Stations are</p>	<p>AGM, APDCL,Bongaigaon</p>

		<p>functioning in the District.</p> <p>The District Commissioner, Bongaigaon requested AGM, APDCL, Bongaigaon to carry out a survey from his end in respect of transfer of solar power to Dhaligaon Grid Sub-Station.</p> <p>3. The AGM, APDCL, Bongaigaon , on request from the Chair, informed that as on date there is no unelectrified village in the district. However, there are some households left to be electrified. The Chairman directed the AGM, APDCL to be cautious while giving new connections so that houses constructed in Govt. Khas land, VGR & PGR should be avoided.</p> <p>4. PM Surya Ghjar Muft Bijili Yojana - It was informed that altogether 12213 nos. of applications were received under the scheme and as on date subsidy disbursed to 1605 applicants. The District Commissioner, Bongaigaon suggested the AGM, APDCL, Bongaigaon to cancel all such applications who are unwilling to invest their amount so that a genuine applicants can be taken care off.</p> <p>5. The District Commissioner, Bongaigaon requested the AGM, APDCL, Bongaigaon to submit a Electrical Profile of the district for his appraisal.</p>	
4	Water Resources	<p>Water Resource :</p> <p>1. Protection of Gobindapur- Tinkonia area from the erosion of river Brahmaputra on its Right bank (Ph-I) -The EE, Bongaigaon W.R. Division, Bongaigaonj informed that the work was taken up under NABARD and as on</p>	

		<p>date 90% works have been completed.</p> <ol style="list-style-type: none"> 2. Restoration of flood damage of 2022 at Sidalsati to Mererchar WRD embankment at ch.17500 to 18500m (Labour Component) against PDNA-2022 - It was reported that considering coming monsoon season the work has been started and so far about 35% work is completed. 3. Regarding protection of Dubachuri area from severe erosion, The EE, Bongaigaon W.R. Division, Bongaigaon informed that they have taken minor palliative protection works at the erosion site by placing bamboopalasiding works etc under MNR project as no major fund is allocated for the same. 4. The District Commissioner, Bongaigaon requested the EE, Bongaigaon W.R. Division to submit photographs of embankment constructed on Right Bank of Aie River and also to make survey on seepage, if any, on the embankment. 	EE, Water Resources
5	Irrigation	<p><u>Irrigation :</u></p> <ol style="list-style-type: none"> 1. The EE, Bongaigaon Abhayapuri Srijangram Division (Irrigation), Bongaigaon informed that altogether 10 nos. of schemes taken up under SOPD-G, RIDF, SCSP in the district and as on date 04 nos. of schemes have been completed. 2. The District Commissioner, Bongaigaon requested the EE, Bongaigaon Abhayapuri Srijangram Division (Irrigation), Bongaigaon to take follow-up action as per SOP received from the Govt. in regard convergence of all irrigational schemes and to work in close coordination with Agriculture Department. 3. It was also resolved that the EE, Bongaigaon Abhayapuri Srijangram Division (Irrigation), Bongaigaon will submit report on all functional irrigation schemes 	EE, Irrigation

		showing irrigated area covered, formation and functioning of User Committees etc. Beside, another report showing Non-functional or Partially functional with categorization, problems, fund issue if any, and financial involvement etc. for appraisal of District Commissioner, Bongaigaon.	
6	Social Forestry	<ol style="list-style-type: none"> 1. The DFO, Bongaigaon S.F. Division informed that maintenance works of Nursery and other plantations are taken-up under CAMPA and APFBC (Ph-II). 2. On query, it was reported that as on date about 22 lakhs saplings are available in the district under his division. 	DFO, Social Forestry
7	Aie Valley	<ol style="list-style-type: none"> 1. The DFO, Aie Valley informed that maintenance works under CAMPA is going on in various Reserve Forest areas including Kakkati RF and Kakoijana RF which are specified habituating areas of Golden langurs. 2. The DFO, Aie Valley reported that a total forest areas measuring 30.565 hectare has cleared from encroachment and brought back under forest. 	DFO, Aie Valley
8	ARCS	<p><u>Cooperation :</u></p> <ol style="list-style-type: none"> 1. Registration of New Coop: Societies - The ARCS, North Salmara Abhayapuri informed that 03 nos. of new proposals for registration were received in the month of January/2026 and as on date 04 nos. of registration of proposals are in process. 2. Statutory Audit works - Audit of 145 nos. of GPSS & other Societies out of 168 nos. have been completed. 3. Status of AGM/Election of the Societies - It was reported by the ARCS, North 	ARCS, Bongaigaon

		<p>Salmara Abhayapuri that as on date AGM/Election were held up for 82 nos. of Societies out of 168 nos. Societies.</p> <ol style="list-style-type: none"> 4. The DDC, Bongaigaon requested the ARCS, North Salmara Abhayapuri to convene a meeting of the CSCs involving all PACS in the next week. It was further decided that G.P. President are also to be invited in the meeting. 5. The ARCS, North Salmara Abhayapuri informed that 01 no. of PACS have received fertilizer license out of 08 nos. who have completed KVK training. 	
9	Labour	<p><u>Labour :</u></p> <ol style="list-style-type: none"> 1. The Labour Officer, Bongaigaon informed that altogether 73 nos. of beneficiary were registered in the month of January/2026 and the cumulative figure of registration done so far in Bongaigaon district stands at 12,402nos. 2. It was resolved that the Labour Officer will take up with PWD departments for information and registration of labours engaged by the contractors in different projects/schemes. 3. The labour Officer, Bongaigaon informed that meeting with ASHA workers and Safai Karmachari was held. However, registration of these persons was not done in e-Shram. The DDC, Bongaigaon requested the Jt. Director of Health, Bongaigaon to pursue these employees and take initiative for their registration in e-Shram in consultation with the Labour Officer, Bongaigaon. 4. It was further decided that the labour Officer, Bongaigaon will further take steps for rescue of child labourers engaged in Brick Kilns and engaged as domestic helps in different hotels, homes, housing societies etc. 	<p>Labour Officer, Bongaigaon</p>

10	Agriculture	<p><u>Agriculture:</u></p> <ol style="list-style-type: none"> 1. The house discuss on the progress of PM KISAN, PMFBY, PMKSY and requested DAO, Bongaigaon to give extra emphasis for achieving the target. It was also resolved to invite Circle Officers in the DDC meeting for discussion on land mutation etc. 2. Regarding farmers training under CSS ATMA, it was informed training of 29 nos. of farmers are under progress. The Chairman requested DAO, Bongaigaon to complete the training as per schedule. 	DAO, Bongaigaon
11	Agril Engineering	<ol style="list-style-type: none"> 1. In respect of construction of Knowledge Centre & Input Storage, it was reported by the AEE (Agri), Bongaigaon that out of 04 nos. of Knowledge Centre, the works related to Boitamari and Jelkajhar has been completed. However, the works of Knowledge Centres taken up in SDAO, Office, Abhayapuri and Bidyapur stands at 94% and 96% respectively. The DDC, Bongaigaon requested him to complete the same immediately. 2. The AEE (Agri), Bongaigaon informed that all the 04 nos. of const. of office of ADOs viz. Tapattary, Rangapani ,Manikpur and Patiladoha have been completed. 	AEE, Agril Engineering, Bongaigaon

12	Fishery	<p><u>Fishery :</u></p> <ol style="list-style-type: none"> 1. SWIFT-ADB – The DFDO, Bongaigaon informed that under the scheme 02 ns. of beel are under tender process and DER is completed for another 03 nos. of beel. 2. Entrepreneurship development through pond aquaculture – It was reported that under the scheme 02 hectare has been completed from beneficiary side and for Govt. part tender process is going on at Directorate of Fisheries, Guwahati. Further, the remaining 02 hectare has been surrendered by the beneficiary and survey for new selection is under process. 	DFDO, Bongaigaon
13	Animal Husbandry & Veterinary	<p><u>Veterinary :</u></p> <ol style="list-style-type: none"> 1. The Dist. A.H & Veterinary officer, Bongaigaon informed that target under vaccination programme has been achieved. 2. On query, the Dist. A.H & Veterinary officer, Bongaigaon informed that no cases of swine flu was detected in the district. 3. It was reported that the 05 nos. of Mobile Ambulance are functioning in the district and so far 6884 nos. of animals have been treated. 	DVO, Bongaigaon
14	Industry	<p><u>Industry :</u></p> <ol style="list-style-type: none"> 1. CMAAA 2.0 – The G.M, DI&CC, Bongaigaon informed that the ceremonial distribution of cheques of CMAAA 2.0 has been completed on 10th 	GM,DICC, Bongaigaon

		<p>February'2026. In this aspect, he informed that 15 nos. of cheques are not collected till date as the beneficiaries are out of station, appointed in Govt. jobs etc.</p> <p>2. PMEGP -The G.M, DI&CC, Bongaigaon informed that 35 nos. of proposals were accorded sanction out of 38 under the scheme and so far 16 nos. of proposals disbursed. The DDC, Bongaigaon suggested for pursuing the rejected proposals of PMEGP for consideration under CMAAA.</p>	
15	Social Welfare	<p><u>Social Welfare :</u></p> <p>1. Model Anganwadi Centres – The DSWO, Bongaigaon reported that all the Model AWCs taken up under SOPD, NIDA, SCBC have been completed.</p> <p>2. Pradhan Mantri Matru Vandana Yojana (PMMVY) -The DSWO, Bongaigaon informed that till date 3618 nos. of beneficiaries were covered out of 6030 nos. The percentage of achievement is 60%. However, due to technical issue with the portal, the exact data of PMMVY is currently not being displayed in the month of January2026.</p> <p>3. Hot Cooked Meal and Take Home ration -The DSWO, Bongaigaon informed that achievement is not up to the mark due to delay & irregularity in supply of ration, beneficiary migration, Aadhar photo and real time photo mismatch of beneficiary & low attendance of Pre-School children in AWCs. The DDC, Bongaigaon requested the DSWO, Bongaigaon to meet him separately with CDPOs for a discussion on the matter.</p>	DSWO, Bongaigaon

		4. Nasha Mukta Bharat Abhiyaan- It was resolved that the DSWO, Bongaigaon will arrange meeting in all such affected pockets to spread awareness amongst the public..	
--	--	---	--

The meeting then ended with vote of thanks from the Chair.

District Commissioner
Bongaigaon

Copy forwarded for information and necessary action: -

1. The Addl. Chief Secretary to the Govt. of Assam, T&D Deptt, Dispur, Guwahati-06 for kind information.
2. The Commissioner & Secretary to Chief Minister of Assam, Dispur for kind information.
3. The Commissioner, Lower Assam Division, Panbazar, Guwahati-1 for kind information.
4. The Director, Monitoring & Evaluation Division, T&D Department, Assam for information.
5. The Director (DCP), T & D Department for kind information.
6. All ADCs, Bongaigaon/SDO(Civil), North Salmara for information.
7. Technical Director & i/c DIO, Bongaigaon for information and necessary action for uploading the minutes in the District Web Portal.
8. All HODs of Department, Bongaigaon for information and necessary action.
9. Office Copy.

(e-signed)
District Commissioner,
Bongaigaon