

Status of Financial & Physical of schemes under Axom Adarxo Gram 2018-19

Name of village: Amguri Pt-I & II, GP: Kalbari, Block: Tapattary, LAC : Abhayapuri (S)

Sl No.	Name of the Scheme	A/A amount	Utilized/Release amount			Balance	% of financial progress	% of physical progress
			1st install	2nd install	Total			
1	Installation of 350 No. Solar Street Lights in village through convergence with off Grid Decentralized Solar PV Programme Phase-III	10.00	3.00	0.00	3.00	7.00	30%	30%
2	Constn. of Community Hall and development near Gouranga Mandir at Amguri Part-I	10.00	3.00	0.00	3.00	7.00	30%	30%
3	Up gradation of School Building of Amguri Part-II ME School at Amguri Pt-II	10.00	3.00	5.00	8.00	2.00	80%	70%
4	Drinking water facility at Amguri Part-I & Part -II village areas	5.00	1.50	2.50	4.00	1.00	80%	80%
5	Up-gradation of 25 No. Pachim Amguri Anganwadi Centre with Boundary wall at Amguri Pt-II	5.00	1.50	2.50	4.00	1.00	80%	75%
6	Constn. of village entry gate at starting point of amguri Pt-I village	10.00	3.00	5.00	8.00	2.00	80%	80%
	<b>Total</b>	<b>50.00</b>	<b>15.00</b>	<b>15.00</b>	<b>30.00</b>	<b>20.00</b>	<b>58.33%</b>	<b>60.83%</b>