

**Status of Financial & Physical of schemes under Axom Adarxo Gram 2018-19**

**Name of village: JELKAJHAR Pt-I & Pt- II, G.P: Mulagaon, Block : Dangtol, Bongaigaon LAC**

Sl No.	Name of the Scheme	A/A amount	Utilized/Release amount			Balance	% of financial progress	% of physical progress
			1st install	2nd install	Total			
1	Construction of village Entry Gate near Jelkajhar Chawak at Jelkajhar, Pt-II	10.00	3.00	5.000	8.000	2.000	80%	70%
2	Installation of 350 No. Solar Street Lights in village through convergence with off Grid Decentralized Solar PV Programme Phase-III	10.000	3.000	5.000	8.000	2.000	80%	30%
3	Upgradation of community hall near Narasingha Natghar at Jelkajhar Pt-I	10.000	3.000	5.000	8.000	2.000	80%	80%
4	Up gradation of	6.500	1.950	3.250	5.200	1.300	80%	80%
	i) AWC at Jelkajhar Pt-I							
	ii) AWC at Jelkajhar Pt-II	3.500	1.050	1.750	2.800	0.700	80%	85%
	b) Up gradation of	4.250	1.270	2.130	3.400	0.850	80%	90%
	i) JB H S, Jelkajhar Pt-II							
	ii) Jelkajhar ME School, JelkajharPt-II	2.565	0.770	1.282	2.052	0.513	80%	100%
	iii) Jelkajhar Patgiripara LP School, JelkajharPt-II	2.000	0.600	1.000	1.600	0.400	80%	100%
iv) Jelkajhar LP School, Jelkajhar-Pt-I	0.535	0.160	0.268	0.428	0.107	80%	100%	
v) Shri Baba Ramgiri Hindi Bidyapith at Jelkajhar Pt-II	0.650	0.200	0.320	0.520	0.130	80%	90%	
<b>Total</b>		<b>50.00</b>	<b>15.00</b>	<b>25.000</b>	<b>40.000</b>	<b>10.000</b>	<b>80%</b>	<b>82.5%</b>