

Status of Financial & Physical of schemes under Axom Adarxo Gram 2018-19

Name of village: Dhaknabari. GP: South Boitamari, Block: Boitamari, LAC : Abhayapuri (S)

Sl No.	Name of the Scheme	A/A amount	Utilized/Release amount			Balance	% of financial progress	% of physical progress
			1st install	2nd install	Total			
1	Up gradation of community hall near Dhaknabari LP School	9.00	2.700	0.00	2.700	6.300	30%	30%
2	Repairing and painting of Anganwadi Centre	3.00	0.900	0.00	0.900	2.100	30%	40%
	I) 143 No. Dhaknabari AWC							
	II) 41 No. Dhaknabari BepariparaAWC	0.75	0.225	0.00	0.225	0.525	30%	42%
	III) 25 No. Dhaknabari AWC	1.50	0.450	0.00	0.450	1.050	30%	45%
	IV) 174 No. Dhaknabari Ghonapara AWC	1.50	0.450	0.00	0.450	1.050	30%	50%
	V) 40 No. Dhaknabari Adarxo Gaon AWC	1.50	0.450	0.00	0.450	1.050	30%	30%
	VI) 173 No. Dhaknabari Rabhapara AWC	0.75	0.225	0.00	0.225	0.525	30%	35%
3	Repairing of Dhaknabari Bhatipara LP School with dining hall	4.00	1.200	0.00	1.200	2.800	30%	32%
4	Up gradation and painting	2.00	0.600	0.00	0.600	1.40	30%	45%
	i) 29 No. Dhaknabari LP School							
	ii) Dhaknabari Adorxo Gaon LP School							
	iii) Dhaknabari ME School							
	iv) Dhaknabari High School	2.00	0.600	0.00	0.600	1.40	30%	45%
5	Constn. of Dhakanabari village entry gate at Dhaknabari	10.00	3.000	0.00	3.000	7.00	30%	30%
6	Installation of 350 No. Solar Street Lights in village through convergence with off Grid Decentralized Solar PV Programme Phase-III	10.00	3.000	0.00	3.000	7.00	30%	30%
		50.00	15.000	0.00	15.000	35.000	30%	37.42%