

Status of Financial & Physical of schemes under Axom Adarxo Gram 2018-19  
 Name of village: Gerukabari Mautara GP: Goraimari Block: Manikpur, LAC : Abhayapuri (N)

No.	Name of the Scheme	A/A amount	Utilized/Release amount			Balance	% of financial progress	% of physical progress
			1st install	2nd install	Total			
1	Installation of 350 No. Solar Street Lights in village through convergence with off Grid Decentralized Solar PV Programme Phase-III	10.00	3.000	0.00	3.000	7.000	30%	30%
2	Constn. of community Centre near Gerukabari Mahila Samittee	10.00	3.000	5.00	8.000	2.000	80%	70%
3	Repairing of building of Gerukabari High School.	5.00	1.500	2.50	4.000	1.000	80%	70%
4	Repairing of 847 No. Gerukabari LPS	5.00	1.500	2.50	4.000	1.000	80%	70%
5	Repairing of 183 No. Pachim Gerukabari AWC	1.75	0.525	0.875	1.400	0.350	80%	75%
6	Repairing of 112 No. Gerukabari AWC	1.50	0.450	0.750	1.200	0.300	80%	75%
7	Repairing of 95 No. Moutara AWC	1.75	0.525	0.875	1.400	0.350	80%	80%
8	Constn. of Dining Hall cum Kitchen room at Gerukabari MVS	5.00	1.500	2.50	4.000	1.000	80%	75%
9	Constn. of village entry gate at Gerukabari Mautara village	10.00	3.000	5.00	8.000	2.000	80%	55%
	<b>Total</b>	<b>50.00</b>	<b>15.000</b>	<b>20.000</b>	<b>35.000</b>	<b>15.000</b>	<b>74.44%</b>	<b>66.66%</b>